

**VIRGINIA-HIGHLAND WATER MAIN REPLACEMENT PROJECT**  
**Work Schedule 6/5/06 - 6/16/06**

<b>Street Name</b>	<b>Start Date</b>	<b>End Date</b>	<b>Activity</b>
<b>Lanier Place</b>	6/5 6/6	6/5 6/7	Chlorination and Disinfection Service Transfers
<b>Highland Terrace</b>	6/5 6/7	6/6 6/9	Chlorination and Disinfection Service Transfers
<b>Glen Arden Way</b>	6/5 6/7	6/6 6/8	Chlorination and Disinfection Service Transfers
<b>Los Angeles Avenue</b>	6/5; 6/12 6/14 6/15	6/13 6/14 6/16	Pipe Installation Testing and Flushing Chlorination and Disinfection
<b>Reeder Circle</b>	6/5 6/7	6/6 6/8	Chlorination and Disinfection Service Transfers
<b>Reeder Drive</b>	6/5 6/9	6/6 6/9	Chlorination and Disinfection Service Transfers
<b>N. Highland Ave (E. Rock Springs to University)</b>	6/5 6/12	6/6 6/12	Chlorination and Disinfection Service Transfers
<b>N. Highland Ave (University to Morningside)</b>	6/5 6/13	6/6 6/14	Chlorination and Disinfection Service Transfers
<b>Todd Road</b>	6/5 6/8	6/7 6/8	Chlorination and Disinfection Service Transfers
<b>Adair Avenue (Barnett to Todd)</b>	6/5 6/8	6/7 6/9	Chlorination and Disinfection Service Transfers
<b>Cumberland Road</b>	6/5	6/6	Chlorination and Disinfection

<b>Wessyngton Road</b>	6/5	6/6	Chlorination and Disinfection
<b>Greenwood Avenue (Bonaventure to Barnett)</b>	6/6	6/6	Trench Patching
<b>Greenwood Avenue (Barnett to N. Highland)</b>	6/5 6/7 6/7	6/6 6/9 6/9	Chlorination and Disinfection Service Transfers Trench Patching
<b>St. Charles Avenue</b>	6/5	6/5	Trench Patching
<b>Courtenay Drive</b>	6/5	6/7	Pipe Installation

*\* This schedule is subject to change without notice*