

Virginia-Highland Water Main Replacement Project

2-Week Look-Ahead Work Schedule

1/3/07 - 1/17/07

Street	Start Date	End Date	Activity
McLynn Avenue	10-Jan	10-Jan	Street Milling
	15-Jan	15-Jan	Street Paving
Lanier Blvd	2-Jan	9-Jan	Street Milling
	9-Jan	15-Jan	Street Paving
Briarcliff Place	16-Jan	17-Jan	Street Milling
St. Augustine Place	11-Jan	15-Jan	Street Milling
	16-Jan	17-Jan	Street Paving
Monroe Drive (Virginia to Greenwood)	3-Jan	17-Jan	Pipe Installation