

## Virginia-Highland Water Main Replacement Project

2-Week Look-Ahead Work Schedule

1/31/07 - 2/14/07

Street	Start Date	End Date	Activity
Lakeview Avenue	8-Feb	8-Feb	Street Milling
	9-Feb	9-Feb	Street Paving
St Charles Avenue (east of Monroe)	8-Feb	8-Feb	Street Milling
	9-Feb	9-Feb	Street Paving
Monroe Circle	7-Feb	7-Feb	Street Milling
	8-Feb	8-Feb	Street Paving
Greenwood Avenue (east of Monroe)	7-Feb	7-Feb	Street Milling
	8-Feb	8-Feb	Street Paving
Greenwood Avenue (west of Ponce)	5-Feb	5-Feb	Street Paving
Rosedale Drive	5-Feb	7-Feb	Street Milling
Virginia Circle	31-Jan	2-Feb	Street Paving
Highland View	6-Feb	6-Feb	Street Paving
Drewry Street West	5-Feb	5-Feb	Street Paving
Rosewood Drive	5-Feb	5-Feb	Street Milling
Monroe Drive (8th St to Seal Pl)	31-Jan	14-Feb	Pipe Installation

*Note: Work schedule is dependent on favorable weather and is subject to change.*