

Virginia-Highland Water Main Replacement Project

2-Week Look-Ahead Work Schedule

11/15/06 - 11/29/06

Street	Start Date	End Date	Activity
Amsterdam Avenue	27-Nov	28-Nov	Service Transfers
	29-Nov	29-Nov	Cut and Cap Services
St Charles Avenue (west of Ponce Place)	21-Nov	21-Nov	Cut and Cap Services
Monroe Drive (Park to 10th)	15-Nov	8-Dec	Pipe Installation
Monroe Circle	15-Nov	15-Nov	Chlorination and Disinfection
Park Drive (west)	16-Nov	16-Nov	Testing and Flushing
Orme Circle (east)	20-Nov	20-Nov	Service Transfers
Orme Circle (west)	16-Nov	16-Nov	Testing and Flushing
Elmwood Drive (west of Monroe)	16-Nov	16-Nov	Testing and Flushing
Kentucky Avenue	22-Nov	22-Nov	Service Transfers
	27-Nov	27-Nov	Cut and Cap Services
Briarcliff Road	29-Nov	29-Nov	Pipe Installation
Rosewood Drive	15-Nov	28-Nov	Pipe Installation
Cresthill Avenue	16-Nov	17-Nov	Service Transfers
	20-Nov	20-Nov	Cut and Cap Services
Greenwood Avenue (west of Ponce Place)	21-Nov	21-Nov	Cut and Cap Services