

Virginia-Highland Water Main Replacement Project

Look-Ahead Work Schedule

3/17/07 - 3/23/07

Street	Start Date	End Date	Activity
Rosedale Road	17-Mar	17-Mar	Restoration - Valves
Virginia Avenue	17-Mar	17-Mar	Restoration - Valves
Virginia Avenue @ Briarcliff Road	21-Mar	21-Mar	Tie-in Connection
St Louis Place	17-Mar	17-Mar	Restoration - Valves
St Louis Place @ Briarcliff Road	23-Mar	23-Mar	Tie-in Connection
Greenwood Avenue @ Monroe Drive	19-Mar	19-Mar	Tie-in Connection
Monroe Drive (Park to Amsterdam)	19-Mar	23-Mar	Leak Resolution
St Charles Avenue @ Monroe	20-Mar	20-Feb	Tie-in Connection
Stillwood Avenue	20-Feb	20-Mar	Street Milling
	21-Mar	23-Mar	Street Paving
Barnett Street (Virginia to Ponce)	20-Feb	20-Mar	Street Milling
	21-Mar	23-Mar	Street Paving
Briarcliff Place @ Briarcliff Road	22-Mar	22-Mar	Tie-in Connection

Note: Work schedule is dependent on favorable weather and is subject to change.