

VIRGINIA-HIGHLAND WATER MAIN REPLACEMENT PROJECT
2-Week Look-Ahead Work Schedule
6/19/06 - 6/30/06

| Street | Start Date | End Date | Activity |
|--|----------------------|----------------------|---|
| Brookridge Drive (Los Angeles to Amsterdam) | 6/19 6/20 | 6/19 6/28 | Trench Milling Pipe Installation |
| Vance Avenue | 6/23 6/26 6/30 | 6/23 6/29 6/30 | Trench Milling Pipe Installation Testing and Flushing |
| Glen Arden Way | 6/20 | 6/26 | Chlorination and Disinfection |
| Los Angeles Avenue | 6/19 6/20 | 6/19 6/26 | Trench Patching Chlorination and Disinfection |
| Highland Terrace | 6/19 | 6/20 | Service Transfers |
| Maryland Avenue | 6/29 6/30 | 6/29 6/30 | Trench Milling Pipe Installation |
| Reeder Circle | 6/19 6/22 | 6/21 6/27 | Chlorination and Disinfection Service Transfers |
| N. Highland Ave (E. Rock Springs to University) | 6/19 6/22 | 6/21 6/26 | Chlorination and Disinfection Service Transfers |
| N. Highland Ave (University to Morningside) | 6/19 6/27 | 6/21 6/29 | Chlorination and Disinfection Service Transfers |
| Northview Avenue | 6/19 | 6/30 | Pipe Installation |
| Adair Avenue (Barnett to Todd) | 6/21 | 6/22 | Chlorination and Disinfection |

| | | | |
|--|------------------------------|------------------------------|---|
| Adair Avenue (Barnett to Virginia Circle) | 6/21 | 6/22 | Testing and Flushing |
| Adair Avenue (Todd to N. Highland) | 6/19 6/21 | 6/20 6/22 | Pipe Installation Testing and Flushing |
| Greenwood Avenue (Barnett to N. Highland) | 6/19 | 6/21 | Service Transfers |
| Courtenay Drive | 6/19 6/22 6/23 | 6/21 6/22 6/28 | Pipe Installation Testing and Flushing Chlorination and Disinfection |
| Todd Road | 6/23 | 6/23 | Testing and Flushing |
| Drewry Street (Barnett to Ponce) | 6/19 6/29 6/29 6/30 | 6/28 6/29 6/30 6/30 | Pipe Installation Testing and Flushing Trench Patching Chlorination and Disinfection |
| Drewry Street (Barnett to N. Highland) | 6/29 | 6/30 | Pipe Installation |

** This schedule is subject to change without notice*

NOTE:

Water main replacement and sewer rehabilitation work is complete on the streets listed below. Our paving contractor will soon begin the final curb-to-curb paving of these streets. Paving is tentatively set to begin on July 5 on University Drive.

- Ponce de Leon Terrace
- University Drive
- Yorkshire Road
- Highland View
- Cumberland Road
- Lanier Place
- Wessyngton Road
- Reeder Drive
- St. Charles Place