

VIRGINIA-HIGHLAND WATER MAIN REPLACEMENT PROJECT
2-Week Look-Ahead Work Schedule
7/31/06 - 8/11/06

Street	Start Date	End Date	Activity
Crestridge Drive	8/1 8/3	8/1 8/4	Testing and Flushing Trench Patching
Elkmont Drive	7/31 8/8 8/10 8/11	8/9 8/9 8/10 8/11	Pipe Installation Trench Patching Testing and Flushing Chlorination and Disinfection
Courtenay Drive (N. Highland to Amsterdam)	7/31 8/1	7/31 8/1	Service Transfers Cut and Cap Services
Drewry Street (Barnett to Ponce)	7/31	8/4	Pipe Installation
Wayne Avenue	8/1 8/7 8/8	8/4 8/9 8/8	Chlorination and Disinfection Service Transfers Cut and Cap Services
Maryland Avenue	8/7	8/11	Chlorination and Disinfection
Greenland Drive	7/31 8/1 8/10	7/31 8/4 8/10	Trench Patching Chlorination and Disinfection Service Transfers
Middlesex Avenue	8/1 8/1 8/11	8/1 8/4 8/11	Trench Patching Chlorination and Disinfection Transfer Services

Yorkshire Road	7/31	7/31	Paving
Cumberland Road	8/1	8/3	Paving
Wessyngton Road	8/4	8/8	Paving
Vance Avenue	7/31 8/1 8/2	7/31 8/1 8/2	Chlorination and Disinfection Transfer Services Cut and Cap Services
Hillpine Drive	8/1 8/7	8/4 8/8	Chlorination and Disinfection Service Transfers
Clemont Drive	8/1 8/4 8/7	8/4 8/4 8/7	Pipe Installation Testing and Flushing Trench Patching
San Antonio Drive	8/1 8/2	8/4 8/2	Chlorination and Disinfection Trench Patching
Rupley Drive	7/31 8/1 8/4 8/7	7/31 8/3 8/4 8/7	Trench Milling Pipe Installation Testing and Flushing Chlorination and Disinfection
Orme Circle	8/8 8/10	8/8 8/11	Trench Milling Pipe Installation
Lanier Boulevard (University to Morningside)	8/4 8/7	8/4 8/11	Trench Milling Pipe Installation
Virginia Avenue	8/2 8/3	8/3 8/11	Trench Milling Pipe Installation
Virginia Circle	8/1; 8/9 8/4	8/1; 8/9 8/11	Trench Milling Pipe Installation

** This schedule is subject to change without notice*