

Virginia-Highland Water Main Replacement Project

2-Week Look-Ahead Work Schedule

11/1/06 - 11/15/06

Street	Start Date	End Date	Activity
Amsterdam Avenue	2-Nov	7-Nov	Chlorination and Disinfection
Monroe Drive (Piedmont to Westminster)	3-Nov	3-Nov	Testing and Flushing
Monroe Drive (Westminster to Dutch Valley)	3-Nov	3-Nov	Testing and Flushing
Monroe Drive (Dutch Valley to Amsterdam)	3-Nov	3-Nov	Testing and Flushing
Monroe Drive (Amsterdam to Park)	1-Nov	9-Nov	Pipe Installation
	10-Nov	10-Nov	Testing and Flushing
Monroe Drive (Park to 10th)	10-Nov	15-Nov	Pipe Installation
Vance Avenue	6-Nov	6-Nov	Street Paving
Brookridge Avenue	7-Nov	8-Nov	Street Paving
Highland Terrace	1-Nov	1-Nov	Street Paving
Glen Arden Way	2-Nov	2-Nov	Street Paving
Crestridge Drive	9-Nov	10-Nov	Street Paving
Elkmont Drive	13-Nov	14-Nov	Street Paving
Clemont Drive	6-Nov	7-Nov	Street Milling
Park Drive (east)	1-Nov	6-Nov	Street Milling
	15-Nov	15-Nov	Street Paving
Park Drive (west)	1-Nov	8-Nov	Pipe Installation
	8-Nov	8-Nov	Testing and Flushing
Lanier Boulevard (McLynn to Amsterdam)	2-Nov	7-Nov	Chlorination and Disinfection
Lanier Boulevard (Amsterdam to Virginia)	2-Nov	7-Nov	Chlorination and Disinfection
Lanier Boulevard (Virginia to N. Highland)	2-Nov	7-Nov	Chlorination and Disinfection
Lanier Boulevard (north)	2-Nov	7-Nov	Chlorination and Disinfection
Avalon Place	13-Nov	13-Nov	Street Milling
Morningside Drive	14-Nov	15-Nov	Street Milling
Virginia Avenue	2-Nov	9-Nov	Service Transfers
Orme Circle (east)	10-Nov	10-Nov	Service Transfers

	14-Nov	14-Nov	Cut and Cap Services
	9-Nov	10-Nov	Street Milling
Elmwood (east of Monroe)	9-Nov	15-Nov	Pipe Installation
	15-Nov	15-Nov	Testing and Flushing
Kentucky Avenue	9-Nov	14-Nov	Chlorination and Disinfection
Los Angeles Avenue (east)	1-Nov	7-Nov	Pipe Installation
	7-Nov	7-Nov	Testing and Flushing
	9-Nov	14-Nov	Chlorination and Disinfection
Los Angeles Avenue (west)	3-Nov	3-Nov	Street Paving
Rosewood Drive	7-Nov	15-Nov	Pipe Installation
Cresthill Avenue	1-Nov	8-Nov	Replace Brick
	14-Nov	14-Nov	Service Transfers
Coolidge Avenue	9-Nov	14-Nov	Chlorination and Disinfection
	9-Nov	15-Nov	Replace Brick
Worcester Drive	3-Nov	3-Nov	Testing and Flushing
Greenwood Avenue (west of Ponce Place)	2-Nov	7-Nov	Chlorination and Disinfection
	7-Nov	7-Nov	Service Transfers